EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of culverts in ward no 04
2	Amount of work portion	
3	Estimated Cost	Rs.10.00
4	Name of Contractor	Thirumalaswamy K
5	Agreement no	No : 10/2015-16, dt:24/02/2016
6	No and date under which work order issued	No : 10/2015-16, dt:24/02/2016
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	22/05/2016
9	Date of receipt of application in the Sub Division office	22/05/2016
10	Extension granted if any	-
	I	-
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation and CC 1:4:8 for culvert bed
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	63 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of ~~work~~ remaining work	CC M20, deck slab etc...
18	Probable time required for completion of remaining work	63 days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Ramangeeriah AZ
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

penalty be in prest
as Appl. rate

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92